

# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 12/8/2018  
**Time Elapsed:** 76%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 78  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/5/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 11,166,403.07  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 2,315,380.95  
**Project Complete Percent:** 83%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 2	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes
Mon 3	Primco welded the helical pile plates at Wall 4, added reinforcing steel to the light foundations, and cleaned the site.	Railing	Able to work on the controlling operation	8/8	Yes
Tues 4	Primco heated the deck, poured three light foundations, and welded the helical pile plates at Wall 4. Michiana extended the conduit at the light foundations.	Railing	Able to work on the controlling operation	8/8	Yes
Wed 5	Primco welded the helical pile plates at Wall 4, field drilled the interior rail bars, and continued to heat the deck.	Railing	Able to work on the controlling operation	8/8	Yes
Thurs 6	Primco field drilled the interior rail bars, removed the diaphragm forms, and ended the bridge deck heating.	Railing	Able to work on the controlling operation	8/8	Yes
Fri 7	Primco removed the phase line falsework, removed the diaphragm forms, and cleaned the site.	Railing	Able to work on the controlling operation	8/8	Yes
Sat 8	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

**REMARKS / PROJECTED WORK**

3D Company will start removing the west end roadway on Monday. Primco will continue to remove the phaseline and diaphragm forms. Crews will start on the railing next week.

Prepared by:

*Brian Rodgers*

\_\_\_\_\_  
Project Engineer

Approved \_\_\_\_\_, 2018

\_\_\_\_\_  
Madison County

# PROJECT PHOTOS



Primco formed the light foundations.



Primco welded the helical pile plates to the sheeting at Wall 4.



Primco poured three light foundations.



Primco set up the heaters.

# PROJECT PHOTOS



Primco heated the deck.



Primco welded the helical pile plates to the sheeting at Wall 4.



Primco removed the phase line falsework.



Primco field drilled for the interior railing bars.