



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 12/15/2018
Time Elapsed: 77%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 79
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 11,183,639.14
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 2,298,144.88
Project Complete Percent: 83%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 9	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes
Mon 10	Primco removed the coping forms and span-alls. 3D removed the west end roadway and excavated for Wall 1.	Railing	Able to work on the controlling operation	8/8	Yes
Tues 11	Primco removed the span-alls and graded the Pier 2 slope. 3D removed the west end roadway and excavated for Wall 1.	Railing	Able to work on the controlling operation	8/8	Yes
Wed 12	Primco removed the deck covering, formed light foundations, and cleaned the site. 3D finished the west end roadway cut and started the removals at Wall 4.	Railing	Able to work on the controlling operation	8/8	Yes
Thurs 13	Primco drilled out the interior rail bars and poured light foundations. 3D excavated for Wall 4 and Wall 1.	Railing	Able to work on the controlling operation	8/8	Yes
Fri 14	No work on site.	Railing	Weather	0/8	No
Sat 15	No work on site.	Railing	Weather	0/8	No

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

3D Company will continue excavating for Wall 1 next week. Primco will start pouring the coping railing on Monday.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS



3D removed the west end roadway.



Primco graded the Pier 2 slope.



Primco removed the deck covering.



Primco drilled out for the interior rail bars.

PROJECT PHOTOS



Primco installed the interior rail bars.



3D excavated for Wall 1.



Primco poured the light foundations.



Primco poured the light foundations.