

# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 1/5/2019  
**Time Elapsed:** 80%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 82  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/5/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 11,340,660.19  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 2,141,123.83  
**Project Complete Percent:** 84%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 30	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes
Mon 31	No work on site.	Railing	Able to work on the controlling operation. Half day holiday	4/4	Yes
Tues 1	No work on site.	Railing	Holiday	0/0	Yes
Wed 2	Primco checked on the site. 3D hauled spoils from the Pier 4 slope.	Railing	Able to work on the controlling operation	8/8	Yes
Thurs 3	3D removed the jail drive and placed subgrade treatment stone.	Railing	Able to work on the controlling operation	8/8	Yes
Fri 4	3D repaired the filter berm on the west bank, removed the jail drive, and placed subgrade treatment stone.	Railing	Able to work on the controlling operation	8/8	Yes
Sat 5	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes

Distribution:  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

Primco will return to work next week. Crews will continue pouring the coping railing and will start on the Wall 4 facing.

Prepared by: Brian Rodger  
 Project Engineer

Approved \_\_\_\_\_, 2019

\_\_\_\_\_ Madison County

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

# PROJECT PHOTOS



3D removed the jail drive.



3D placed subgrade treatment stone on the jail drive.



3D touched up the west bank filter berm.



The west bank filter berm.

# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 12/29/2018  
**Time Elapsed:** 79%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 81  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/5/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 11,313,570.24  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 2,168,213.78  
**Project Complete Percent:** 84%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 23	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes
Mon 24	No work on site.	Railing	Holiday	0/0	Yes
Tues 25	No work on site.	Railing	Holiday	0/0	Yes
Wed 26	No work on site.	Railing	Holiday	0/0	Yes
Thurs 27	No work on site.	Railing	Holiday	0/0	Yes
Fri 28	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes
Sat 29	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes

Distribution:  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

3D will return to work on January 3rd. Primco will return on January 7th.

Prepared by: Brian Rodger  
 Project Engineer

Approved \_\_\_\_\_, 2018

\_\_\_\_\_ Madison County

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.