

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 1/5/2019
Time Elapsed: 81%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 83
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 11,396,590.38
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 2,085,193.64
Project Complete Percent: 85%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 6	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes
Mon 7	Primco poured coping rail, formed the interior rail, and welded shear studs at Wall 4 and Wall 1A.	Railing	Able to work on the controlling operation	8/8	Yes
Tues 8	Primco poured coping rail, formed the interior rail, and tied reinforcement for Wall 4.	Railing	Able to work on the controlling operation	8/8	Yes
Wed 9	Primco poured coping railing, installed the interior rail reinforcing, and formed Wall 4.	Railing	Able to work on the controlling operation	8/8	Yes
Thurs 10	Primco poured coping rail, interior rail, and Wall 4.	Railing	Able to work on the controlling operation	8/8	Yes
Fri 11	Primco formed Wall 1A, coping rail, and interior rail. The old retaining wall was removed on the west end.	Railing	Able to work on the controlling operation	8/8	Yes
Sat 12	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Primco will pour the face of Wall 1A on Monday. Crews will continue to pour the interior and coping rail on the bridge deck.

Prepared by: Brian Rodger
 Project Engineer

Approved _____, 2019

_____ Madison County

CONTRACTOR ACCEPTANCE

Primco, Inc.


PROJECT PHOTOS



Primco formed the interior rail.



Primco welded shear studs to Wall 4.



Primco tied the reinforcing for Wall 4.



Primco formed Wall 4.

PROJECT PHOTOS



Primco poured the coping rail.



Primco poured the interior rail.



Primco poured Wall 4.



Primco removed the interior rail forms.