



# WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

**Project Name:** Madison Co. Bridge 502  
**For Week Ending:** 1/19/2019  
**Time Elapsed:** 82%  
**Date of Notice to Proceed:** 4/28/2017  
**Contractor:** Primco, Inc.  
**Owner:** Madison County

**Report No.:** 84  
**Calendar Completion Date:** 8/5/2019  
**Substantial Competition Date:** 6/14/2019  
**Contract Amount:** \$ 13,481,784.02  
**Incurred To Date:** \$ 11,435,591.24  
**Designer:** Beam, Longest, and Neff, LLC

**Contract Number:** B-36317  
**Project Number:** 1297202  
**Structure Number:** 502  
**Balance Remaining:** \$ 2,046,192.78  
**Project Complete Percent:** 85%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 13	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes
Mon 14	Primco poured the concrete face on Wall 1A. The interior rail and coping rail was formed and poured.	Railing	Able to work on the controlling operation	8/8	Yes
Tues 15	Primco poured the coping and interior rail. Wall 4 was formed and reinf steel installed.	Railing	Able to work on the controlling operation	8/8	Yes
Wed 16	Primco poured the coping rail and the middle concrete face of Wall 4. The existing retaining wall was removed for Wall 1.	Railing	Able to work on the controlling operation	8/8	Yes
Thurs 17	3D extended the weep drains at Wall 2. Primco poured interior and coping rail.	Railing	Able to work on the controlling operation	8/8	Yes
Fri 18	Primco excavated and formed the south end of Wall 4. Interior and coping rail was formed.	Railing	Able to work on the controlling operation	8/8	Yes
Sat 19	No work on site.	Railing	Weather	0/8	No

Distribution:  
 Original to Owner  
 cc: Project Engineer  
 cc: District File  
 cc: Contractor

**REMARKS / PROJECTED WORK**

Primco will continue to pour the bridge railing as weather permits. Work will continue on Wall 4 and Wall 1A.

Prepared by: Brian Rodger  
 Project Engineer

Approved \_\_\_\_\_, 2019

\_\_\_\_\_ Madison County

CONTRACTOR ACCEPTANCE

\_\_\_\_\_  
Primco, Inc.

# PROJECT PHOTOS



Primco poured the concrete face on Wall 1A.



Primco formed the interior bridge railing.



Primco formed Wall 4.



Primco poured the concrete face on Wall 4.

# PROJECT PHOTOS



Primco poured the interior bridge railing.



Primco removed the existing retaining wall for Wall 1.



Wall 4 (left) and Wall 1A (right)



Primco formed Wall 4.