

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 2/9/2019
Time Elapsed: 85%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 87
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/14/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 11,608,003.28
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 1,873,780.74
Project Complete Percent: 86%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 3	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes
Mon 4	Primco poured the last section of interior rail, set panels for Wall 1, and set panels/backfilled for Wall 2. 3D set structures 12 and 14.	Railing	Able to work on the controlling operation	8/8	Yes
Tues 5	Primco set panels for Wall 1, set panels/backfilled for Wall 2, and poured the Pier 6 outlook corners. 3D removed the sidewalk and signal foundations at Central Ave.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Wed 6	Primco set panels for Wall 1 and set panels/backfilled for Wall 2.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Thurs 7	Primco set panels for Wall, set panels/backfilled for Wall 2, poured the Pier 5 outlook corners, and removed the wall footing at the signal foundation.	Wall 1 & 2	Able to work on the controlling operation	4/8	Yes
Fri 8	Primco set panels for Wall and set panels/backfilled for Wall 2. Michiana augured and installed a CMP for the future signal pole foundation on the SE corner of Central Ave.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes
Sat 9	No work on site.	Wall 1 & 2	Able to work on the controlling operation	8/8	Yes

Distribution:

Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will continue constructing Wall 1 and Wall 2. The cellular concrete fill between Wall 1 and the existing retaining wall could be placed as early as next week. The cellular concrete fill will be heated. Crews will continue pouring the pier outlook corners.

Prepared by:

Brian Rodger

Project Engineer

Approved _____, 2019

Madison County

PROJECT PHOTOS



Primco poured the last section of interior rail.



Primco backfilled Wall 2.



3D poured collars and flowlines for Str 12 and Str 14.



Primco backfilled Wall 2.

PROJECT PHOTOS



Primco poured the Pier 6 outlook corners.



Primco set Wall 1 panels.



Wall 1 (left) and Wall 2 (right)



Primco installed straps for Wall 2.

PROJECT PHOTOS



Primco connected the Wall 1 panels to the existing retaining wall.



Primco covered the backfill to prevent the stone from freezing.



Michiana augured for the signal pole foundation.



Primco constructed Wall 1.