

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 3/22/2019
Time Elapsed: 90%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 93
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/14/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 12,042,826.04
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 1,438,957.98
Project Complete Percent: 89%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 17	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes
Mon 18	Primco graded the east river bank, installed the Wall 1 railing reinforcing, and formed the Bent 7 rail transition. 3D graded the jail slope.	Railing	Able to work on the controlling operation	8/8	Yes
Tues 19	Primco placed the block mats on the east bank. 3D placed subgrade treatment on the jail drive.	Railing	Able to work on the controlling operation	8/8	Yes
Wed 20	Primco grouted the block mats on the east bank and installed railing reinforcing. 3D placed subgrade treatment on the path.	Railing	Able to work on the controlling operation	8/8	Yes
Thurs 21	Primco backfilled the front face of Wall 1A, 2, 4, & 5 and built PF-1 rail forms. 3D finished the subgrade treatment on the jail drive and excavated at Central Ave.	Railing	Able to work on the controlling operation	8/8	Yes
Fri 22	Primco poured the cap at Wall 1 and the Bent 1 approach railing. 3D undercut the west end roadway and placed stone.	Railing	Able to work on the controlling operation	8/8	Yes
Sat 23	3D graded the east river bank and installed erosion control blanket.	Railing	Able to work on the controlling operation	8/8	Yes

Distribution:

Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will continue working on the railing next week. 3D will finish the subgrade treatment stone on the west end on Monday. Crews will start removing and placing stone on the east end next week.

Prepared by:

Brian Rodger

Project Engineer

Approved _____, 2019

Madison County

PROJECT PHOTOS



Primo rubbed Wall 5.



3D excavated for subgrade treatment on the jail drive.



Primco placed the block mats under the deck drains.



The block mats were placed under the deck drains.

PROJECT PHOTOS



3D placed subgrade treatment on the path.



Primco tied the Wall 1 PF-1 rail reinforcing.



Primco tied the Wall 1 PF-1 rail reinforcing.



3D undercut the west end roadway.

PROJECT PHOTOS



Primco poured the cap on the west end of Wall 1.



3D placed stone in the undercut.



3D placed subgrade treatment stone on the west end.



Primco cleaned the bridge deck.