

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 3/30/2019
Time Elapsed: 91%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 94
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/14/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 12,093,106.87
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 1,388,677.15
Project Complete Percent: 90%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 24	No work on site.	Railing	Able to work on the controlling operation	8/8	Yes
Mon 25	Primco placed the plank joint anchors, built PF-1 rail forms, and removed the temp bridge. 3D placed subgrade treatment stone on the west end.	Railing	Able to work on the controlling operation	8/8	Yes
Tues 26	Primco installed the Bent 7 joint, removed the temp bridge, and poured PF-1 rail. 3D removed the east road approach.	Railing	Able to work on the controlling operation	8/8	Yes
Wed 27	Primco poured PF-1 rail and installed the Bent 1 joint. 3D removed the east road approach and placed subgrade treatment stone.	Railing	Able to work on the controlling operation	8/8	Yes
Thurs 28	Primco poured PF-1 rail. 3D placed subgrade treatment stone on the east road approach and dressed up the west bank filter berm.	Railing	Able to work on the controlling operation	8/8	Yes
Fri 29	Primco formed and poured the last section of PF-1 rail. 3D added stone to the west bank filter berm and removed sidewalk at Central Ave.	Railing	Able to work on the controlling operation	8/8	Yes
Sat 30	No work on site.	Railing	Weather	0/8	No

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Michiana will pour the remaining signal foundations and set the remaining handholes on Monday. E&B is schedule to pave the first base lift of asphalt at the end of the week. Primco's road crew will start pouring approaches and curb ramps at the end of next week.

Prepared by: Brian Rodger
 Project Engineer

Approved _____, 2019

_____ Madison County

CONTRACTOR ACCEPTANCE

Primco, Inc.

PROJECT PHOTOS



Erosion control blanket on the east river bank.



3D placed subgrade treatment stone on the west road approach.



3D placed stone at Wall 2 (under slopewall).



Primco removed the temp bridge.

PROJECT PHOTOS



Primco installed the plank joint anchor bolts.



Primco installed the plank joint bedding tape.



Primco set the plank joint.



Primco installed the plank joint.

PROJECT PHOTOS



3D removed the east road approach.



Primco installed the pre-compressed foam joint under the sidewalk plates.



Primco formed PF-1 rail on Wall 1.



Primco poured PF-1 rail at Central Ave.