

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 7/15/2017
Non-Workable Days to Date: 2
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 5
Calendar Completion Date: 8/5/2019
This Report: 1 **Total to Date:** 3
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 861,476.72
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 12,620,307.30
Project Complete Percent: 6%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 9	No work on site.	Water Main Relocation	Sunday	0/0	No
Mon 10	QC bored the Comcast line. Indiana Underground excavated to find the water main at the receiving pit. Spalding continued the initial bore.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Tues 11	Indiana Underground excavated to find the water main. Spalding halted the bore until the water main was found.	Water Main Relocation	Weather	3/8	No
Wed 12	Site meeting with 3D and the Water Dept to discuss the water main connections. Spalding completed the initial bore. QC open cut the last section of the Comcast relocation.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Thurs 13	Spalding set up for the ream. Indiana Underground installed conduit.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Fri 14	3D potholed the water main to verify the OD. Spalding set up the for the ream. Indiana Underground pulled string.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Sat 15	Spalding set up for the ream.	Water Main Relocation	Saturday	0/0	No

Distribution:

Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

UTILITIES: AT&T is scheduling the splicing. Spalding will start reaming next week. The hole will be reamed twice before the conduit is pulled through. QC has completed installing the conduit for Comcast. The existing line and poles have not been removed. SCHEDULE: 3D is working on the water main submittal package. A progress meeting will be held Wednesday, July 19th at 10:30AM.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2017

Madison County

PROJECT PHOTOS



3D potholed for the water main.



3D potholed for the water main.



Indiana Underground pulled string (used to pull the new lines through the conduit).



Spalding prepped for the ream.