

Meeting Minutes

www.ucindy.com

1625 N. Post Road, Indianapolis, IN 46219 (317) 895-2585



April 30, 2018

Mr. Charles Leser, PE
Madison County Engineer
2830 West Eight Street
Anderson, IN 46011

RE: Contract No: B-36317 Project No: 1297202
Madison County Bridge No. 502 Replacement
Progress Meeting

Dear Mr. Leser,

A progress meeting was held on April 25, 2018. The following people were in attendance:

- | | |
|-------------------|-------------------|
| • Charles Leser | Madison County |
| • Braun Rodgers | United Consulting |
| • Andy Rentschler | Primco |
| • Bill Schultz | Primco |
| • Jeff Trueblood | 3D |

The minutes follow the agenda handed out during the meeting.

Schedule

- Deck Reinforcing
 - Harmon – Currently tying the east half. Once the east half is complete, Harmon will start on the west half.
- Lighting Conduit – Michiana will be on site tomorrow 4/26 to install the lighting conduit in the deck.
- East half pour date – Week of May 7th. Pour will be during the day.
 - Primco has requested that the eastbound lane be closed during the pour. Mr. Leser has no problem with closing eastbound lane.
 - Pre-pour meeting – Wednesday, May 3rd at 10:30AM
- Bent 1 Diaphragm – Pour 4/26
- West end removals – 3D is currently removing the asphalt and plans to complete the removals by Friday 4/27.
- West end structures – 3D will start installing the structures on Monday 4/30.
- Wall 3 – Once a crew frees up, Primco will continue on the wall. Earliest date would be Saturday 4/28.
- The City of Anderson has an event on May 12th in the Athletic Field. 3D will be grading and seeding the field before the 12th.

Open Discussion

- Change Order No 2 (Water Main and Acceleration) and Change Order No 3 (PVC Conduit) are fully approved. Payment has been made on the completed items.
- MOT

- The removals at dentist office must be coordinated to allow entry into the parking lot off Milton. Vehicles have limited space to enter in and out of the parking spaces. 3D has been directed to place stone for access off Milton and along 8th Street to help cars in the parking lot.
- Coping Railing
 - The rustication should be based off the approved railing plans. Trying to match the railing to the rustication is creating problems for C-Tech. C-Tech has requested to change the splice lengths, post spacing, and plate width to match the rustication. These changes are not needed if the rustication is based off the railing.
 - Mr. Rentschler stated that the spacing may be slightly off.
 - Mr. Rodgers stated that the 8'-1/8" rail lengths will be off 5/8" max in C-Tech's panel "A" drawing. Mr. Rodgers does not believe this will be a problem.
 - Mr. Leser stated that Madison County understands that the centerline of the posts may not align perfectly with center of the rustication.
 - Primco was directed to complete the rail per C-Tech's 4/23 drawing.
- Interior Railing
 - C-Tech has been directed to make the interior railing posts plumb.
 - The interior railing forms were built with a 6 in vertical spacing. Plan sheet 87 shows a 4 in vertical spacing to match the 4in horizontal spacing. The forms have to be rebuilt to match the plans. Mr. Rodgers does not believe that the full cost to reconstruct the forms should be on Madison County.
 - Since the Phase 2 rail cannot be field measured, Mr. Rentschler voiced concerns about the fitment. Mr. Rodgers and Mr. Leser stated that the Phase 2 rail should match the Phase 1 rail on the bridge.
- Mr. Leser stated that fireworks are let off in the Athletic Field on July 4th. The public views the fireworks from the Work-One lot. Mr. Leser stated that it would be a good idea to put up orange fence to keep people off the project.
- Mr. Rodgers requested additional sidewalk closed signs and barricades for Milton and Central. Mr. Schultz will contact Roadsafe and have them bring out four sets.
- Mr. Schultz will check in with Derick Ray to see if Mrs. Prentice has called with any additional complaints.

The above minutes reflect our understanding of the discussions and decisions made at this meeting. If you have any questions, additions, or comments, please contact our office at your convenience.

Sincerely,
UNITED CONSULTING



Braun Rodgers
Construction Manager

c: All Attendees
Eryn Fletcher
Stephani Vermillion

Michelle Loveall
Andy Nahrwold
Brian Miller
Chris Miller
Steve Jones
File