

Meeting Minutes

www.ucindy.com

1625 N. Post Road, Indianapolis, IN 46219 (317) 895-2585



June 7, 2018

Mr. Charles Leser, PE
Madison County Engineer
2830 West Eight Street
Anderson, IN 46011

RE: Contract No: B-36317 Project No: 1297202
Madison County Bridge No. 502 Replacement
Progress Meeting

Dear Mr. Leser,

A progress meeting was held on June 6, 2018. The following people were in attendance:

- | | |
|-----------------------|-------------------|
| • Stephani Vermillion | INDOT |
| • Andy Nahrwold | INDOT |
| • Charles Leser | Madison County |
| • Braun Rodgers | United Consulting |
| • Andy Rentschler | Primco |
| • Bill Schultz | Primco |
| • Jeff Trueblood | 3D |

The minutes follow the agenda handed out during the meeting.

Schedule

- Subgrade Treatment Stone – Primco will prep the radius for paving.
- HMA
 - The first base lift will be placed Friday 6/8.
 - The second base lift and intermediate will be placed the week of June 18th.
- Curb and Gutter –Monday 6/11
- Sidewalks and Approaches – 3D will backfill the curb on Wednesday 6/13 or Thursday 6/14.
- Interior Rail
 - Concrete Completion – Friday 6/8
 - Steel Rail – The rail will be ready on 6/26 at the earliest. C-Tech has three days of setting the rail.
- Coping Rail
 - Mr. Parke returned the off structure shop drawings yesterday 6/5.
 - Once the interior rail is complete, Primco will start on the coping and off structure railing.
- Modified Surface Seal – Primco still has not determined a date. The concrete must cure for 28 days.
 - Mr. Parke requested the manufacturer and product data sheets.
- Replace Filter Berm/Sock on East Bank – 3D will install filter sock on the east bank.

- Phase Change Update
 - The earliest Primco will switch traffic is 6/25.

Open Discussion

- Dentist Office approach on Milton
 - The drive will be replaced with concrete. A gutter will be ran to the inlet.
- The lines shown on the curb ramp and sidewalk transitions represent the change in grade. The ramps and transitions will not be grooved.
- The three water valves near Milton were adjusted. The castings were placed approx. 8.5 inches above the stone. The Water Dept will put risers on before the surface is paved.
- Mr. Rodgers will provide the pedestrian detour plan to Primco. A five foot sidewalk will be poured from the Work One parking lot to the trail.
- Mr. Rentschler requested that the traffic be switched before the steel PF-1 rail is installed. The eastbound lane would be shifted to the south and barrels placed in front of the PF-1 wall. Mr. Parke will check to see if this is an option.
- 3D is to supply the casting bolts to Primco.
- Primco is currently working on the Wall 1A submittal.
- Primco requested a letter stating that the Temporary Traffic Barrier, Type 2 does not need to be anchored if a six foot clear zone is provided behind the wall. Mr. Rodgers will send the letter. Mr. Leser stated that temporary tape can be used to keep workers out of the clear zone.
- Mr. Parke stated that the Span 6 Beam 1 patch will only last 1-3 season. BLN is requiring a fiber wrap on the bottom of the beam to hold the patch on. For aesthetics, the modified surface seal shall be used on the fiber wrap. Mr. Parke will request a submittal from Pre-Stress on the patch and fiber wrap.
- Mrs. Vermillion stated that the TIGER grant's cost incurred but not invoiced report is due this month. Mr. Rodgers is to notify Mrs. Vermillion when the report has been submitted.

The above minutes reflect our understanding of the discussions and decisions made at this meeting. If you have any questions, additions, or comments, please contact our office at your convenience.

Sincerely,

UNITED CONSULTING



Braun Rodgers

Construction Manager

c: All Attendees
Eryn Fletcher
Michelle Loveall
Brian Miller
Chris Miller
Steve Jones
File