

# Meeting Minutes

www.ucindy.com

1625 N. Post Road, Indianapolis, IN 46219 (317) 895-2585



July 23, 2018

Mr. Charles Leser, PE  
Madison County Engineer  
2830 West Eight Street  
Anderson, IN 46011

RE: Contract No: B-36317 Project No: 1297202  
Madison County Bridge No. 502 Replacement  
Progress Meeting

Dear Mr. Leser,

A progress meeting was held on July 18, 2018. The following people were in attendance:

- Charles Leser Madison County
- Steve Jones Madison County
- Braun Rodgers United Consulting
- Andy Rentschler Primco
- Bill Schultz Primco

The minutes follow the agenda handed out during the meeting.

## **Schedule**

- Phase 2 Causeway and Temp Bridge – Primco will work Saturday, weather dependent, to complete the bridge.
- Demolition – As the substructure is completed, the demo will move east.
- Pier 2
  - Piling – Friday (6/20) and Monday (6/23)
  - Footers – Next week
  - Columns – Two weeks
- Cut Wall 1A – Engineering Resources is currently revising the drawings.
- Cut Wall 4 – BLN is currently reviewing the helical pile design with INDOT.
- Removals – After Pier 2 columns are complete. Approx. a month out.
- Modified Surface Seal – No starting date scheduled
- Jail Parking lot – Will be completed today
- Articulating Concrete Mat – 3D will prep the slopes when they are on site. Primco plans to install the mats before the Phase 2 beams are set.
- CCF at MSE Wall 1 – September at the earliest

## **Open Discussion**

- SWQCP – The phase 2 requested on 7/13.
  - Mr. Rentschler stated that Apex is currently working on this submittal. They should have it submitted by the end of the week.
  - Filter berm added to the northeast corner
  - Inlets need cleaned at 9<sup>th</sup> and Work One
  - Slope drain needed at the jail lot

- Home Health Building
  - Right-of-entry update – Mr. Schultz stated that the right-of-entry was obtained.
  - Mr. Rodgers requested a copy.
- Health Dept Parking Lot
  - Closure Date – Approx. three weeks.
  - Mr. Leser requested a one week notice.
- Katherine Prentice
  - Mrs. Prentice claims that the micro silicas from the bridge construction are making her sick.
  - Derek Ray conducted an air monitoring test on 7/12. The sample must be sent to a lab for the results. Mr. Ray will periodically collect air samples during the demolition.
- The water department must have access to the Norton well once construction is complete. The path is the only access point for their trucks and crane truck. The proposed path has 3.25in of HMA and 6in of stone.
  - Madison County directed Primco to placed 6in of HMA on 6in of stone.
- Mr. Leser will stripe the Madison County Jail parking lot and replace the two handicap signs.
- Two guy wires on pole #136-2542 extend into Wall 4. These guy wires were added as part of the relocation.
  - Mr. Schultz stated that the service line to the Home Health Building will also be a problem when driving the last five sheets.
  - A field meeting with Alan Story was held at 11:15.
    - AML&P can have their guy wire removed and the pole temporary supported during the sheeting. The loose guy wire, connected at mid pole, belongs to AT&T.
    - AML&P can remove the service lines during the sheeting at the south end of Wall 4. The outage would have to be scheduled with AML&P and the Home Health Building.
    - Mr. Story stated that any outage would have to be paid. Mr. Rodgers stated that the County is willing to pay for the work.
    - Mr. Schultz stated that the County's shed in the parking lot must be moved.
    - The slope from the curb to the south of Wall 4 to the Home Health parking lot is approx. a 1:1. Mr. Rentschler has concerns with placing the stone and curb at the top of this slope. Mr. Rodgers discussed shifting the curb to the west. Mr. Rodgers will discuss this further with the County.

The above minutes reflect our understanding of the discussions and decisions made at this meeting. If you have any questions, additions, or comments, please contact our office at your convenience.

Sincerely,  
**UNITED CONSULTING**



Braun Rodgers

Construction Manager

c: All Attendees  
Eryn Fletcher  
Stephani Vermillion  
Andy Nahrwold  
Michelle Loveall  
Brian Miller  
File