



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 8/5/2017
Non-Workable Days to Date: 4
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 8
Calendar Completion Date: 8/5/2019
This Report: 0 **Total to Date:** 4
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 869,511.72
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 12,612,272.30
Project Complete Percent: 6%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 30	No work on site.	Water Main Relocation	Sunday	0/0	No
Mon 31	Schneider staked Vectren's easement. Peercy patched AML&P's trench. Spalding pulled the 36in ream.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Tues 1	Indiana Underground installed cable. Spalding completed the 36in ream.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Wed 2	AT&T spliced. Spalding pulled the pack ream.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Thurs 3	3D started mobing in equipment. AT&T spliced. Spalding pulled the pack ream.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Fri 4	AT&T spliced. Spalding started pulling the conduit and fused the HDPE pipe.	Water Main Relocation	Able to work on the controlling operation	8/8	Yes
Sat 5	No work on site.	Water Main Relocation	Saturday	0/0	No

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

3D will install erosion control items next week and start clearing the west end of the bridge. S&S is scheduled to start the bore on Monday but has yet to mobilize equipment.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2017

Madison County

PROJECT PHOTOS



Spalding started pulling the conduit under the river.



Spalding fused the HDPE pipe.



Spalding started pulling the conduit.



Schneider staked Vectren's easement.