



WEEKLY REPORT OF CONSTRUCTION ACTIVITIES

Project Name: Madison Co. Bridge 502
For Week Ending: 9/29/2018
Time Elapsed: 66%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 68
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/5/2019
Contract Amount: \$ 13,481,784.02
Incurred To Date: \$ 9,404,181.28
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 4,077,602.74
Project Complete Percent: 70%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 23	No work on site.	Pier 6/Bent 7	Able to work on the controlling operation	8/8	Yes
Mon 24	Primco finished driving the Bent 7 piles, poured the Pier 6 columns, and formed the Pier 3 cap.	Pier 6/Bent 7	Able to work on the controlling operation	8/8	Yes
Tues 25	Primco poured the Pier 3 cap and pulled the cofferdam sheeting at Pier 6.	Pier 6/Bent 7	Able to work on the controlling operation	8/8	Yes
Wed 26	Primco tied reinforcing at Bent 7, removed the Pier 3 face forms, and pulled sheeting at Pier 6.	Pier 6/Bent 7	Able to work on the controlling operation	8/8	Yes
Thurs 27	Primco formed Bent 7 and cleaned up the site.	Pier 6/Bent 7	Able to work on the controlling operation	8/8	Yes
Fri 28	Primco poured Bent 7, tied reinforcing for the Pier 6 cap, and cleared at Wall 4.	Pier 6/Bent 7	Able to work on the controlling operation	8/8	Yes
Sat 29	Primco drove the sheeting for the south levee wall and removed the Pier 3 falsework.	Pier 6	Able to work on the controlling operation	5/5	Yes

Distribution:

- Original to Owner
- cc: Project Engineer
- cc: District File
- cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Primco will form the Pier 6 cap next week. The cap is scheduled to be poured on Wednesday.

Prepared by:

Brian Rodgers

Project Engineer

Approved _____, 2018

Madison County

PROJECT PHOTOS



Primco spliced and drove the Bent 7 piles to bearing.



Primco formed the Pier 3 cap.



Primco poured the Pier 3 cap.



Primco pulled the cofferdam sheeting at Pier 6.

PROJECT PHOTOS



Primco formed Bent 7.



Primco poured Bent 7.



Primco removed the Pier 3 cap falsework.



Primco removed the Pier 3 cap falsework.