

WEEKLY REPORT OF CONSTRUCTION ACTIVITIES



Project Name: Madison Co. Bridge 502
For Week Ending: 7/27/2019
Time Elapsed: 99%
Date of Notice to Proceed: 4/28/2017
Contractor: Primco, Inc.
Owner: Madison County

Report No.: 111
Calendar Completion Date: 8/5/2019
Substantial Competition Date: 6/18/2019
Contract Amount: \$ 13,748,931.15
Incurred To Date: \$ 13,444,482.88
Designer: Beam, Longest, and Neff, LLC

Contract Number: B-36317
Project Number: 1297202
Structure Number: 502
Balance Remaining: \$ 304,448.27
Project Complete Percent: 99%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 21	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes
Mon 22	E&B completed the asphalt on the path.	Lighting	Able to work on the controlling operation	8/8	Yes
Tues 23	SJ Ludlow performed the post construction inspection at the Jail. 3D fine graded.	Lighting	Able to work on the controlling operation	8/8	Yes
Wed 24	Primco set the wooden posts around the Work One parking lot.	Lighting	Able to work on the controlling operation	8/8	Yes
Thurs 25	Primco prepped for sod and installed the remaining wood posts.	Lighting	Able to work on the controlling operation	8/8	Yes
Fri 26	Primco prepped for sod.	Lighting	Able to work on the controlling operation	8/8	Yes
Sat 27	No work on site.	Lighting	Able to work on the controlling operation	8/8	Yes

Distribution:
 Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

CONTRACTOR ACCEPTANCE

Primco, Inc.

REMARKS / PROJECTED WORK

Slussers will sod on Monday.

Prepared by:

Brian Rodger

Project Engineer

Approved _____, 2019

Madison County

PROJECT PHOTOS



E&B paved surface on the path.



E&B paved surface on the path.



SL Ludlow performed the post construction inspection at the Jail.



Primco installed the wooden posts around the Work One parking lot.

PROJECT PHOTOS



E&B paved surface on the path.



E&B paved surface on the path.



Primco prepped for sod.



Primco prepped for sod.